

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

EMB

"FIRST AND PART BILL"

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Detailed Measurements

Measurement Recorded On: 16-02-2022, 21-02-2022, 26-02-2022

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.						
	RCC Drain						
	Ambabhavani Layout						
	1st Cross Rd						
	RHS						
	Ch:0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	LHS						
	Ch:0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	2nd Cross Rd						
	RHS						
	Ch:0.00m to 28.80m	1	28.80	1.10	1.00	31.68	
	LHS						
	Ch:0.00m to 21.00m	1	21.00	1.10	1.00	23.10	
	3rd Cross Rd						
	RHS						
	Ch:0.00m to 29.70m	1	29.70	1.10	1.00	32.67	
	LHS						
	Ch:0.00m to 29.70m	1	29.70	1.10	1.00	32.67	
	4th Cross Rd						
	RHS						
	Ch: 0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	Ch: 30.00m to 41.70m	1	11.70	1.10	1.00	12.87	
	LHS						
	Ch: 0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	Ch: 30.00m to 41.70m	1	11.70	1.10	1.00	12.87	
	5th Cross Rd						
	RHS						
	Ch: 0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	Ch: 30.00m to 40.80m	1	10.80	1.10	1.00	11.88	
	LHS						
	Ch: 0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	Ch: 30.00m to 40.80m	1	10.80	1.10	1.00	11.88	
	Cross Rd-1						

Contractor

Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	
	Ch: 30.00m to 44.50m	1	14.50	1.10	1.00	15.95	
	Culvert						
	Ambabhavani Nagara						
		1	7.10	1.50	1.00	10.65	
		1	10.10	1.50	1.00	15.15	
		1	8.00	1.50	1.00	12.00	
		1	9.40	1.50	1.00	14.10	
		1	22.00	1.50	1.00	33.00	
	Main Rd						
		1	6.50	1.50	1.00	9.75	
		1	7.00	1.50	1.00	10.50	
	Avaikya Layout						
		1	5.70	1.50	1.00	8.55	
		1	7.00	1.50	1.00	10.50	
		1	7.00	1.50	1.00	10.50	
		1	7.10	1.50	1.00	10.65	
		1	8.00	1.50	1.00	12.00	
		1	8.00	1.50	1.00	12.00	
		1	8.20	1.50	1.00	12.30	
		1	8.00	1.50	1.00	12.00	
		1	8.30	1.50	1.00	12.45	
	Sai Nagara 2nd Phase						
		1	12.10	1.50	1.00	18.15	
		1	7.40	1.50	1.00	11.10	
Present Qty						7364.77	Cum

Contractor



Asst. Engineer

Asst. Exec. Engineer

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Detailed Measurements

Measurement Recorded On: 23-02-2022, 25-02-2022, 03-03-2022

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:4:8 with OPC @ 180kgs, with crushed 40mm and down size graded granite metal coarse aggregates @ 0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per						
	RCC Drain Raft						
	Ambabhavani Layout						
	1st Cross Rd						
	RHS	1	30.00	1.10	0.15	4.95	✓
	Ch: 0.00m to 30.00m						
	LHS	1	30.00	1.10	0.15	4.95	✓
	Ch: 0.00m to 30.00m						
	2nd Cross Rd						
	RHS	1	28.80	1.10	0.15	4.75	✓
	Ch: 0.00m to 28.80m						
	LHS	1	21.00	1.10	0.15	3.47	✓
	Ch: 0.00m to 21.00m						
	3rd Cross Rd						
	RHS	1	29.70	1.10	0.15	4.90	✓
	Ch: 0.00m to 29.70m						
	LHS	1	29.70	1.10	0.15	4.90	✓
	Ch: 0.00m to 29.70m						
	4th Cross Rd						
	RHS	1	30.00	1.10	0.15	4.95	✓
	Ch: 0.00m to 30.00m						
	Ch: 30.00m to 41.70m	1	11.70	1.10	0.15	1.93	✓
	LHS	1	30.00	1.10	0.15	4.95	✓
	Ch: 0.00m to 30.00m						
	Ch: 30.00m to 41.70m	1	11.70	1.10	0.15	1.93	✓
	5th Cross Rd						
	RHS	1	30.00	1.10	0.15	4.95	✓
	Ch: 0.00m to 30.00m						
	Ch: 30.00m to 40.80m	1	10.80	1.10	0.15	1.78	✓
	LHS	1	30.00	1.10	0.15	4.95	✓
	Ch: 0.00m to 30.00m						

Contractor
BANGALORE
ES BUILDERS

Asst. Engineer

Asst. Exec. Engineer

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Detailed Measurements

Measurement Recorded On: 07-03-2022, 19-03-2022, 24-03-2022

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
4	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per specifications.						
	RCC Drain Raft						
	Ambabhavani Layout						
	1st Cross Rd						
	RHS	1	30.00	0.90	0.15	4.05	
	Ch:0.00m to 30.00m						
	LHS	1	30.00	0.90	0.15	4.05	
	Ch:0.00m to 30.00m						
	2nd Cross Rd						
	RHS	1	28.80	0.90	0.15	3.89	
	Ch:0.00m to 28.80m						
	LHS	1	21.00	0.90	0.15	2.84	
	Ch:0.00m to 21.00m						
	3rd Cross Rd						
	RHS	1	29.70	0.90	0.15	4.01	
	Ch:0.00m to 29.70m						
	LHS	1	29.70	0.90	0.15	4.01	
	Ch:0.00m to 29.70m						
	4th Cross Rd						
	RHS	1	30.00	0.90	0.15	4.05	
	Ch: 0.00m to 30.00m						
	Ch: 30.00m to 41.70m	1	11.70	0.90	0.15	1.58	
	LHS	1	30.00	0.90	0.15	4.05	
	Ch: 0.00m to 30.00m						
	Ch: 30.00m to 41.70m	1	11.70	0.90	0.15	1.58	
	5th Cross Rd						
	RHS	1	30.00	0.90	0.15	4.05	
	Ch: 0.00m to 30.00m						
	Ch: 30.00m to 40.80m	1	10.80	0.90	0.15	1.46	
	LHS						

Contractor



Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Sai Nagara 2nd Phase						
		2	12.10	0.23	0.45	2.50	
		2	7.40	0.23	0.50	1.70	
Present Qty						2264.98	Cum

ಯಲಕಂಠ ಉಪಕರಣ
 ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106



Asst. Engineer

Asst. Exec. Engineer

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

MEASUREMENT SHEETS

"FIRST AND PART BILL"

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)										
Detailed Measurements										
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount	
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.									
	Vide Premeasurement page no.					4892.50				
						Present Qty	7364.77	Cum	217.43	1601521.94
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:4:8 with OPC @ 180kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted									
	Vide Premeasurement page no.					1116.48				
						Present Qty	1116.48	Cum	5675.99	6337146.34
4	KSRRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including									
	Vide Premeasurement page no.					2264.98				
						Present Qty	2264.98	Cum	7497.22	16981017.37
5	KSRRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per									
	Vide Premeasurement page no.					135.16				
						Present Qty	135.16	Tonne	80948.07	10941142.69
10	KSRRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggretes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick,									
	Vide Premeasurement page no.					535.76				
						Present Qty	535.76	Cum	6089.85	3262682.81
14	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers,trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and									
	Vide Premeasurement page no.					4203.32				
						Present Qty	4203.32	Cum	64.58	271450.23
15	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per									
	Vide Premeasurement page no.					14011.06				
						Present Qty	14011.06	Sqm	6.42	89950.99
16	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC,Carriage of mixed material to work site, spreading in uniform layers with motor									
	Vide Premeasurement page no.					2096.71				
						Present Qty	2096.71	Cum	2014.87	4224595.31

Contractor



Consultant

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಯಂತ್ರೋಪಕರಣ ಇಲಾಖೆ
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Detailed Measurements

Measurement Recorded On: 24-03-2022

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
6	Providing and Fixing Pre cast covering slab 100mm thick made out of CC, jelly 20mm Down Size with steel reinforcement including form work, curing, includeing cost of all materials labour,hire charges of machinery, loading, unloading, lead abd lift, transportation etc complete as per								
	RCC Drain Covering Slab								
	Ambabhavani Layout								
	1st Cross Rd								
	RHS								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	LHS								
	Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
	2nd Cross Rd								
	RHS								
	Ch:0.00m to 28.80m	1	28.80	0.90		25.92			
	LHS								
	Ch:0.00m to 21.00m	1	21.00	0.90		18.90			
	3rd Cross Rd								
	RHS								
	Ch:0.00m to 29.70m	1	29.70	0.90		26.73			
	LHS								
	Ch:0.00m to 29.70m	1	29.70	0.90		26.73			
	4th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 41.70m	1	11.70	0.90		10.53			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 41.70m	1	11.70	0.90		10.53			
	5th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 40.80m	1	10.80	0.90		9.72			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 40.80m	1	10.80	0.90		9.72			
	Cross Rd-1								




Contractor

Consultant


Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	RHS								
	Ch: 0.00m to 16.40m	1	16.40	0.90		14.76			
	LHS								
	Ch: 0.00m to 21.60m	1	21.60	0.90		19.44			
	Cross Rd-2								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 31.20m	1	1.20	0.90		1.08			
	LHS								
	Ch: 0.00m to 29.50m	1	29.50	0.90		26.55			
	Cross Rd-3 from end								
	RHS								
	Ch: 0.00m to 19.30m	1	19.30	0.90		17.37			
	Ch: 19.30m to 26.40m		7.10						
	Culvert Gap								
	Ch: 26.40m to 56.40m	1	30.00	0.90		27.00			
	Ch: 56.40m to 57.40m	1	1.00	0.90		0.90			
	LHS								
	Ch: 0.00m to 26.30m	1	26.30	0.90		23.67			
	Ch: 26.30m to 45.30m		19.00						
	Ch: 45.30m to 53.80m	1	8.50	0.90		7.65			
	Cross Rd-4 from end								
	LHS								
	Ch: 0.00m to 12.10m		12.10	0.90		10.89			
	Ch: 12.10m to 22.20m		10.10						
	Culvert Gap								
	Ch: 22.20m to 52.80m	1	30.00	0.90		27.00			
	Ch: 52.80m to 57.80m	1	5.60	0.90		5.04			
	Ch: 57.80m to 65.80m		8.00						
	Culvert Gap								
	Ch: 65.80m to 82.20m	1	16.40	0.90		14.76			
	RHS								
	Ch: 0.00m to 16.40m	1	16.40	0.90		14.76			
	Ch: 16.40m to 24.20m		7.80						
	Rd Gap								
	Ch: 24.20m to 54.20m	1	30.00	0.90		27.00			
	Ch: 54.20m to 60.80m	1	6.60	0.90		5.94			
	Ch: 60.80m to 70.20m		9.40						
	Culvert Gap								
	Ch: 70.20m to 87.50m	1	17.30	0.90		15.57			
	Cross Rd-5								
	RHS								
	Ch: 0.00m to 30.00m		30.00						


 Contractor

 Consultant


 Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 30.00m to 38.40m		8.40						
	LHS								
	Ch: 0.00m to 29.00m	1	29.00	0.90		26.10			
	Ch: 29.00m to 38.30m		9.30						
	House Gap								
	Ch: 38.30m to 44.80m	1	6.50	0.90		5.85			
	6th Cross Rd								
	RHS								
	Ch: 0.00m to 26.40m	1	26.40	0.90		23.76			
	Ch: 26.40m to 35.40m		9.00						
	House Gap								
	Ch: 35.40m to 65.40m	1	30.00	0.90		27.00			
	Ch: 65.40m to 95.40m	1	30.00	0.90		27.00			
	Ch: 95.40m to 111.00m	1	15.60	0.90		14.04			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 60.00m	1	30.00	0.90		27.00			
	Ch: 60.00m to 65.60m	1	5.60	0.90		5.04			
	Ch: 65.60m to 78.00m		12.40						
	House Gap								
	Ch: 78.00m to 108.00m	1	30.00	0.90		27.00			
	Ch: 108.00m to 116.50m	1	8.50	0.90		7.65			
	12th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.75		22.50			
	Ch: 30.00m to 60.00m	1	30.00	0.75		22.50			
	Ch: 60.00m to 67.00m	1	7.00	0.75		5.25			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.75		22.50			
	Ch: 30.00m to 60.00m	1	30.00	0.75		22.50			
	Ch: 60.00m to 67.00m	1	7.00	0.75		5.25			
	13th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.75		22.50			
	Ch: 30.00m to 60.00m	1	30.00	0.75		22.50			
	Ch: 60.00m to 66.00m	1	6.00	0.75		4.50			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.75		22.50			
	Ch: 30.00m to 60.00m	1	30.00	0.75		22.50			
	Ch: 60.00m to 66.00m	1	6.00	0.75		4.50			
	14th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.75		22.50			

Contractor



Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 30.00m to 60.00m	1	30.00	0.75		22.50			
	Ch: 60.00m to 65.00m	1	5.00	0.75		3.75			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.75		22.50			
	Ch: 30.00m to 60.00m	1	30.00	0.75		22.50			
	Ch: 60.00m to 65.00m	1	5.00	0.75		3.75			
	12th A Cross Rd								
	RHS								
	Ch: 0.00m to 18.00m	1	18.00	0.90		16.20			
	LHS								
	Ch: 0.00m to 10.00m	1	10.00	0.90		9.00			
	13th A Cross Rd								
	RHS								
	Ch: 0.00m to 15.00m	1	15.00	0.75		11.25			
	LHS								
	Ch: 0.00m to 16.00m	1	16.00	0.75		12.00			
	14th A Cross Rd								
	RHS								
	Ch: 0.00m to 11.00m	1	11.00	0.75		8.25			
	LHS								
	Ch: 0.00m to 12.00m	1	12.00	0.75		9.00			
	Ambabhavani Main Rd								
	RHS								
	Ch: 0.00m to 29.00m	1	29.00	0.90		26.10			
	Ch: 29.00m to 36.00m		7.00						
	Culvert Gap								
	Ch: 36.00m to 66.00m	1	30.00	0.90		27.00			
	Ch: 66.00m to 73.00m		7.00						
	Culvert Gap								
	Ch: 73.00m to 103.00m	1	30.00	0.90		27.00			
	Ch: 103.00m to 110.00m		7.00						
	Culvert Gap								
	Ch: 110.00m to 129.00m	1	19.00	0.90		17.10			
	LHS								
	Ch: 0.00m to 19.00m	1	19.00	0.90		17.10			
	Ch: 19.00m to 26.00m		7.00						
	Culvert Gap								
	Ch: 26.00m to 56.00m		30.00	0.90		27.00			
	Ch: 56.00m to 63.00m		7.00						
	Culvert Gap								
	Ch: 63.00m to 93.00m	1	30.00	0.90		27.00			
	Ch: 93.00m to 100.00m		7.00						
	Culvert Gap								

Contractor



Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 100.00m to 130.00m	1	30.00	0.90		27.00			
	Sai Nagara 3rd Phase								
	4th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 60.00m	1	30.00	0.90		27.00			
	Ch: 60.00m to 72.00m	1	12.00	0.90		10.80			
	Ch: 72.00m to 81.00m		9.00						
	House Gap								
	Ch: 81.00m to 101.00m	1	20.00	0.90		18.00			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 60.00m	1	30.00	0.90		27.00			
	Ch: 60.00m to 90.00m	1	30.00	0.90		27.00			
	Ch: 90.00m to 91.00m	1	1.00	0.90		0.90			
	Avaikya Layout								
	Cross Rd-1								
	LHS								
	Ch: 0.00m to 15.00m	1	15.00	0.90		13.50			
	Ch: 15.00m to 29.50m	1	14.50	0.90		13.05			
	Ch: 29.50m to 41.10m	1	11.60	0.90		10.44			
	Ch: 41.10m to 51.50m	1	10.40	0.90		9.36			
	Ch: 51.50m to 76.30m		24.80	0.90		0.00			
	Ch: 76.30m to 88.50m	1	12.20	0.90		10.98			
	Ch: 88.50m to 100.90m		12.40	0.90		0.00			
	Ch: 100.90m to 130.90m	1	30.00	0.90		27.00			
	Ch: 130.90m to 149.50m	1	18.60	0.90		16.74			
	Ch: 149.50m to 175.30m		25.80	0.90		0.00			
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 60.00m	1	30.00	0.90		27.00			
	Ch: 60.00m to 90.00m	1	30.00	0.90		27.00			
	Ch: 90.00m to 120.00m	1	30.00	0.90		27.00			
	Cross Rd-2								
	RHS								
	Ch: 0.00m to 12.20m	1	12.20	0.90		10.98			
	Ch: 12.20m to 25.20m	1	13.00	0.90		11.70			
	Ch: 25.20m to 37.40m		12.20	0.90		0.00			
	Ch: 37.40m to 50.60m	1	13.20	0.90		11.88			
	Ch: 50.60m to 56.10m		5.50	0.90		0.00			
	Ch: 56.10m to 58.70m	1	2.60	0.90		2.34			
	Ch: 58.70m to 62.40m		3.70	0.90		0.00			
	Ch: 62.40m to 92.40m	1	30.00	0.90		27.00			

Contractor



Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 70.10m to 73.90m	1	3.80	0.90		3.42			
	Ch: 73.90m to 78.80m	1	4.90	0.90		4.41			
	Ch: 78.80m to 104.10m	1	25.30	0.90		22.77			
	Ch: 104.10m to 109.70m		5.60						
	Ch: 109.70m to 113.30m		3.60						
	House Gap								
	Ch: 113.30m to 119.30m	1	6.00	0.90		5.40			
	Ch: 119.30m to 127.80m	1	8.50	0.90		7.65			
	LHS								
	Ch: 0.00m to 12.60m	1	12.60	0.90		11.34			
	Ch: 12.60m to 21.40m		8.80						
	Ch: 21.40m to 37.00m	1	15.60	0.90		14.04			
	Ch: 37.00m to 40.00m		3.00						
	Ch: 40.00m to 58.80m	1	18.80	0.90		16.92			
	Ch: 58.80m to 70.90m		12.10						
	Culvert Gap								
	Ch: 70.90m to 96.30m	1	25.40	0.90		22.86			
	Ch: 96.30m to 97.50m	1	1.20	0.90		1.08			
	Ch: 97.50m to 109.20m	1	11.70	0.90		10.53			
	Ch: 109.20m to 124.20m	1	15.00	0.90		13.50			
	9th Cross Rd								
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 60.00m	1	30.00	0.90		27.00			
	Ch: 60.00m to 70.20m	1	10.20	0.90		9.18			
	Ch: 70.20m to 88.20m		18.00						
	Ch: 88.20m to 101.40m	1	13.20	0.90		11.88			
	RHS								
	Ch: 0.00m to 9.00m	1	9.00	0.90		8.10			
	Ch: 9.00m to 39.00m	1	30.00	0.90		27.00			
	Ch: 39.00m to 69.00m	1	30.00	0.90		27.00			
	Ch: 69.00m to 99.00m	1	30.00	0.90		27.00			
	Ch: 99.00m to 109.00m	1	10.00	0.90		9.00			
	6th Cross Rd								
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 60.00m	1	30.00	0.90		27.00			
	Ch: 60.00m to 80.40m	1	20.40	0.90		18.36			
	Ch: 80.40m to 83.40m		3.00						
	Ch: 83.40m to 113.40m	1	30.00	0.90		27.00			
	Ch: 113.40m to 115.80m	1	2.40	0.90		2.16			
	RHS								
	Ch: 0.00m to 18.20m	1	18.20	0.90		16.38			

Contractor

ESS BUILDERS

BANGALORE

Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 30.00m to 45.00m	1	15.00	0.90		13.50			
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	0.90		27.00			
	Ch: 30.00m to 44.50m	1	14.50	0.90		13.05			
	Drain Corner Missing Slabs	288	0.60	0.90		158.40			
Present Qty						5657.04	Sqm	1941.22	10981559.19



G. O. S. de
Contractor

Consultant

B. S. S.
Asst. Engineer

Asst. Exec. Engineer

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Detailed Measurements

Measurement Recorded On: 24-03-2022

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
9	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM complete as per specifications. Specification								
	For Footpath								
	Duo Marvel								
	7th Cross Rd								
	LHS								
	Ch: 0.00m to 7.20m	1	7.20	1.00		7.20			
	Ch: 7.20m to 8.00m		0.80						
	Ch: 8.00m to 18.60m	1	10.60	1.00		10.60			
	Ch: 18.60m to 28.60m		10.00						
	Ch: 28.60m to 45.60m	1	17.00	1.00		17.00			
	Ch: 45.60m to 50.80m		5.20						
	Ch: 50.80m to 80.80m	1	30.00	1.00		30.00			
	Ch: 80.80m to 105.10m	1	24.30	1.00		24.30			
	RHS								
	Ch: 0.00m to 8.80m	1	8.80	1.10		9.68			
	Ch: 8.80m to 13.10m		4.30						
	Ch: 13.10m to 43.10m	1	30.00	1.10		33.00			
	Ch: 43.10m to 61.90m	1	18.80	1.10		20.68			
	Ch: 61.90m to 74.30m	1	12.40						
	Ch: 74.30m to 97.30m	1	23.00	1.10		25.30			
	6th Cross Rd								
	LHS								
	Ch: 0.00m to 11.70m		11.70						
	Ch: 11.70m to 22.70m	1	11.00	1.10		12.10			
	Ch: 22.70m to 26.30m		3.60						
	Ch: 26.30m to 47.30m	1	21.00	1.10		23.10			
	Ch: 47.30m to 59.60m		12.30						
	Ch: 59.60m to 89.60m	1	30.00	1.10		33.00			
	Ch: 89.60m to 96.30m	1	6.70	1.10		7.37			
	RHS								



Contractor

Asst Engineer

Asst Exec Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 184.20m to 187.70m	1	3.50	1.00		3.50			
	Ch: 187.70m to 193.20m Rd Gap		5.50						
	Ch: 193.20m to 214.00m		20.80						
	Ch: 214.00m to 234.00m	1	20.00	1.00		20.00			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	1.10		33.00			
	Ch: 30.00m to 60.00m	1	30.00	1.10		33.00			
	Ch: 60.00m to 90.00m	1	30.00	1.10		33.00			
	Ch: 90.00m to 120.00m	1	30.00	1.10		33.00			
	4th Main Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	1.10		33.00			
	Ch: 30.00m to 40.00m	1	10.00	1.10		11.00			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	1.10		33.00			
	Ch: 30.00m to 39.00m	1	9.00	1.10		9.90			
	3rd Main Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00	1.10		33.00			
	Ch: 30.00m to 39.00m	1	9.00	1.10		9.90			
	Main Rd (Double Rd)								
	LHS								
	Ch: 0.00m to 30.00m	1	30.00	1.10		33.00			
	Ch: 30.00m to 43.30m	1	13.30	1.10		14.63			
	Ch: 43.30m to 56.30m		13.00						
	Ch: 56.30m to 86.30m	1	30.00	1.10		33.00			
	Ch: 86.30m to 116.30m	1	30.00	1.10		33.00			
	Ch: 116.30m to 136.30m	1	20.00	1.10		22.00			
	Ch: 136.30m to 150.30m		14.00						
	Ch: 150.30m to 180.30m	1	30.00	1.10		33.00			
	Ch: 180.30m to 210.30m	1	30.00	1.10		33.00			
	Ch: 210.30m to 240.30m	1	30.00	1.10		33.00			
	Ch: 240.30m to 270.30m	1	30.00	1.10		33.00			
	Ch: 270.30m to 274.30m	1	4.00	1.10		4.40			
	RHS								
	Ch: 0.00m to 17.00m		17.00	1.00		17.00			
	Ch: 17.00m to 22.60m		5.60						
	Ch: 22.60m to 52.60m		30.00	1.00		30.00			
	Ch: 52.60m to 66.60m		14.00	1.00		14.00			
	Ch: 66.60m to 82.60m		16.00						
	Ch: 82.60m to 106.10m	1	23.50	1.00		23.50			
	Ch: 106.10m to 114.50m		8.40						

G. of it work
Contractor



Consultant

B. S. S. S.
Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 34.50m to 40.00m Rd Gap		5.50						
	Ch: 40.00m to 70.00m		30.00						
	Ch: 70.00m to 98.00m		28.00						
	Ch: 98.00m to 128.00m	1	30.00	1.10		33.00			
	Ch: 128.00m to 130.00m	1	2.00	1.10		2.20			
	2nd Main Rd								
	RHS								
	Ch: 0.00m to 20.00m	1	20.00	1.10		22.00			
	Ch: 20.00m to 38.00m		18.00						
	Ch: 38.00m to 47.00m	1	9.00	1.10		9.90			
	Ch: 47.00m to 51.70m		4.70						
	Ch: 51.70m to 67.30m	1	15.60	1.10		17.16			
	Ch: 67.30m to 76.40m		9.10						
	Ch: 76.40m to 106.40m	1	30.00	1.10		33.00			
	Ch: 106.40m to 113.90m	1	7.50	1.10		8.25			
	LHS								
	Ch: 0.00m to 20.10m	1	20.10	1.10		22.11			
	Ch: 20.10m to 28.90m		8.80						
	Ch: 28.90m to 37.90m	1	9.00	1.10		9.90			
	Ch: 37.90m to 46.90m		9.00						
	Ch: 46.90m to 76.90m	1	30.00	1.10		33.00			
	Ch: 76.90m to 94.40m	1	17.50	1.10		19.25			
	Deduction of Trees	-225	1.20	1.00		-270.00			
	Deduction of Shoulder Drain	-73	0.70	1.00		-51.10			
	Deduction of Box	-10	1.00	0.45		-4.50			
Present Qty						2559.33	Sqm	1127.34	2885235.08

G. P. K. Contractor



Asst. Engineer

Asst. Exec. Engineer

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Salnagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Detailed Measurements

Measurement Recorded On: 24-03-2022

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
12	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.								
	For Kerb								
	Ambabhavani Layout								
	1st Cross Rd								
	RHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	LHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	2nd Cross Rd								
	RHS								
	Ch:0.00m to 28.80m	1	28.80			28.80			
	LHS								
	Ch:0.00m to 21.00m	1	21.00			21.00			
	3rd Cross Rd								
	RHS								
	Ch:0.00m to 29.70m	1	29.70			29.70			
	LHS								
	Ch:0.00m to 29.70m	1	29.70			29.70			
	4th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 41.70m	1	11.70			11.70			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 41.70m	1	11.70			11.70			
	5th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 40.80m	1	10.80			10.80			
	LHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 40.80m	1	10.80			10.80			
	Cross Rd-1								
	RHS								
	Ch: 0.00m to 16.40m	1	16.40			16.40			


Contractor
Consultant

Asst Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	LHS								
	Ch: 0.00m to 21.60m	1	21.60			21.60			
	Cross Rd-2								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 31.20m	1	1.20			1.20			
	LHS								
	Ch: 0.00m to 29.50m	1	29.50			29.50			
	Cross Rd-3 from end								
	RHS								
	Ch: 0.00m to 19.30m	1	19.30			19.30			
	Ch: 19.30m to 26.40m		7.10						
	Culvert Gap								
	Ch: 26.40m to 56.40m	1	30.00			30.00			
	Ch: 56.40m to 57.40m	1	1.00			1.00			
	LHS								
	Ch: 0.00m to 26.30m	1	26.30			26.30			
	Ch: 26.30m to 45.30m	1	19.00			19.00			
	House Gap								
	Ch: 45.30m to 53.80m	1	8.50			8.50			
	Cross Rd-4 from end								
	LHS								
	Ch: 0.00m to 12.10m	1	12.10			12.10			
	Ch: 12.10m to 22.20m		10.10						
	Culvert Gap								
	Ch: 22.20m to 52.80m	1	30.00			30.00			
	Ch: 52.80m to 57.80m	1	5.60						
	Ch: 57.80m to 65.80m		8.00						
	Culvert Gap								
	Ch: 65.80m to 82.20m	1	16.40			16.40			
	RHS								
	Ch: 0.00m to 16.40m	1	16.40			16.40			
	Ch: 16.40m to 24.20m		7.80						
	Gap								
	Ch: 24.20m to 54.20m	1	30.00			30.00			
	Ch: 54.20m to 60.80m	1	6.60			6.60			
	Ch: 60.80m to 70.20m		9.40						
	Culvert Gap								
	Ch: 70.20m to 87.50m	1	17.30			17.30			
	Cross Rd-5								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 38.40m	1	8.40			8.40			
	LHS								
	Ch: 0.00m to 29.00m	1	29.00			29.00			


 Contractor
 Consultant


 Asst Engineer

Asst Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 29.00m to 38.30m House Gap	1	9.30			9.30			
	Ch: 38.30m to 44.80m 6th Cross Rd	1	6.50			6.50			
	RHS								
	Ch: 0.00m to 26.40m	1	26.40			26.40			
	Ch: 26.40m to 35.40m House Gap		9.00						
	Ch: 35.40m to 65.40m	1	30.00			30.00			
	Ch: 65.40m to 95.40m	1	30.00			30.00			
	Ch: 95.40m to 111.00m LHS	1	15.60			15.60			
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 65.60m	1	5.60			5.60			
	Ch: 65.60m to 78.00m House Gap		12.40						
	Ch: 78.00m to 108.00m	1	30.00			30.00			
	Ch: 108.00m to 116.50m 12th Cross Rd	1	8.50			8.50			
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 67.00m LHS	1	7.00			7.00			
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 67.00m 13th Cross Rd	1	7.00			7.00			
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 66.00m LHS	1	6.00			6.00			
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 66.00m 14th Cross Rd	1	6.00			6.00			
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 65.00m LHS	1	5.00			5.00			
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 65.00m	1	5.00			5.00			


 Contractor


 Asst. Engineer

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	12th A Cross Rd								
	RHS								
	Ch: 0.00m to 18.00m	1	18.00			18.00			
	LHS								
	Ch: 0.00m to 10.00m	1	10.00			10.00			
	13th A Cross Rd								
	RHS								
	Ch: 0.00m to 15.00m	1	15.00			15.00			
	LHS								
	Ch: 0.00m to 16.00m	1	16.00			16.00			
	14th A Cross Rd								
	RHS								
	Ch: 0.00m to 11.00m	1	11.00			11.00			
	LHS								
	Ch: 0.00m to 12.00m	1	12.00			12.00			
	Ambabhavani Main Rd								
	RHS								
	Ch: 0.00m to 29.00m	1	29.00			29.00			
	Ch: 29.00m to 36.00m		7.00						
	Culvert Gap								
	Ch: 36.00m to 66.00m	1	30.00			30.00			
	Ch: 66.00m to 73.00m		7.00						
	Culvert Gap								
	Ch: 73.00m to 103.00m	1	30.00			30.00			
	Ch: 103.00m to 110.00m		7.00						
	Culvert Gap								
	Ch: 110.00m to 129.00m	1	19.00			19.00			
	LHS								
	Ch: 0.00m to 19.00m	1	19.00			19.00			
	Ch: 19.00m to 26.00m		7.00						
	Culvert Gap								
	Ch: 26.00m to 56.00m	1	30.00			30.00			
	Ch: 56.00m to 63.00m		7.00						
	Culvert Gap								
	Ch: 63.00m to 93.00m	1	30.00			30.00			
	Ch: 93.00m to 100.00m		7.00						
	Culvert Gap								
	Ch: 100.00m to 130.00m	1	30.00			30.00			
	Sai Nagara 3rd Phase								
	4th Cross Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 72.00m	1	12.00			12.00			
	Ch: 72.00m to 81.00m		9.00						
	House Gap								

Contractor



Asst. Engineer

Asst Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 30.00m to 39.00m	1	9.00			9.00			
	3rd Main Rd								
	RHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 39.00m	1	9.00			9.00			
	Main Rd (Double Rd)								
	LHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 43.30m	1	13.30			13.30			
	Ch: 43.30m to 56.30m		13.00						
	Ch: 56.30m to 86.30m	1	30.00			30.00			
	Ch: 86.30m to 116.30m	1	30.00			30.00			
	Ch: 116.30m to 136.30m	1	20.00			20.00			
	Ch: 136.30m to 150.30m		14.00						
	Ch: 150.30m to 180.30m	1	30.00			30.00			
	Ch: 180.30m to 210.30m	1	30.00			30.00			
	Ch: 210.30m to 240.30m	1	30.00			30.00			
	Ch: 240.30m to 270.30m	1	30.00			30.00			
	Ch: 270.30m to 274.30m	1	4.00			4.00			
	1st A Cross Rd								
	LHS								
	Ch: 0.00m to 30.00m	1	30.00			30.00			
	Ch: 30.00m to 60.00m	1	30.00			30.00			
	Ch: 60.00m to 85.60m	1	25.60			25.60			
	RHS								
	Ch: 0.00m to 25.60m	1	25.60			25.60			
	Ch: 25.60m to 31.10m		5.50						
	Ch: 31.10m to 49.30m	1	18.20			18.20			
	Ch: 49.30m to 61.30m		12.00						
	Ch: 61.30m to 85.30m	1	24.00			24.00			
	Tree Portions	225	2.20			495.00			
	For Shoulder	34	2.20			74.80			
	Deduct For Trees	-15	1.00			-15.00			
						7577.90	m		
Present Qty						16840.00	Nos	436.80	7355712.00

G. P. P.
Contractor



Asst Engineer

Asst Exec. Engineer

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Detailed Measurements

Date of Measurements 25-03-2022

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
17	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification								
	Asphalt Road								
	Ambabhavani Nagara								
	1st Cross Rd								
	Ch: 0.00m to 29.70m	1	29.70	5.40 + 5.60 2	0.20	32.67			
	2nd Cross Rd								
	Ch: 0.00m to 21.00m	1	21.00	5.30 + 5.40 2	0.20	22.47			
	Ch: 21.00m to 27.00m	1	7.00	4.40 + 4.30 2	0.20	6.09			
	3rd Cross Rd								
	Ch: 0.00m to 29.40m	1	29.40	5.50 + 5.70 2	0.20	32.93			
	4th Cross Rd								
	Ch: 0.00m to 30.00m	1	30.00	5.30 + 5.50 2	0.20	32.40			
	Ch: 30.00m to 41.70m	1	11.70	5.50 + 5.20 2	0.20	12.52			
	5th Cross Rd								
	Ch: 0.00m to 30.00m	1	30.00	5.60 + 5.40 2	0.20	33.00			
	Ch: 30.00m to 40.70m	1	10.70	5.40 + 4.90 2	0.20	11.02			
	Cross Rd-1								
	Ch: 0.00m to 30.00m	1	30.00	5.20 + 5.60 2	0.20	32.40			
	Ch: 30.00m to 31.00m	1	1.00	5.60 + 5.60 2	0.20	1.12			

Contractor

Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Cross Rd-2								
	Ch: 0.00m to 30.00m	1	30.00	5.30 + 5.20 2	0.20	31.50			
	Ch: 30.00m to 60.00m	1	30.00	5.20 + 5.80 2	0.20	33.00			
	Ch: 60.00m to 62.00m	1	2.00	5.80 + 6.00 2	0.20	2.36			
	Cross Rd-3								
	Ch: 0.00m to 18.60m	1	18.60	6.60 + 5.30 2	0.20	22.13			
	Cross Rd-4								
	Ch: 0.00m to 30.00m	1	30.00	19.50 + 16.20 2	0.20	107.10			
	Ch: 30.00m to 60.00m	1	30.00	16.20 + 20.80 2	0.20	111.00			
	Ch: 60.00m to 63.60m	1	3.60	20.80 + 21.30 2	0.20	15.16			
	Ch: 63.60m to 64.80m Culvert Gap		1.20						
	Ch: 64.80m to 82.80m	1	18.00	17.20 + 15.70 2	0.20	59.22			
	Ch: 82.80m to 96.80m	1	14.00	12.70 + 13.30 2	0.20	36.40			
	Cross Rd-5								
	Ch: 0.00m to 30.00m	1	30.00	6.60 + 5.20 2	0.20	35.40			
	Ch: 30.00m to 40.30m	1	10.30	5.20 + 5.00 2	0.20	10.51			
	6th Cross Rd								
	Ch: 0.00m to 30.00m	1	30.00	6.00 + 5.30 2	0.20	33.90			
	Ch: 30.00m to 60.00m	1	30.00	5.30 + 5.50 2	0.20	32.40			
	Ch: 60.00m to 90.00m	1	30.00	5.50 + 5.40 2	0.20	32.70			
	Ch: 90.00m to 114.60m	1	24.60	5.40 + 5.60 2	0.20	27.06			
	Main Rd								
	Ch: 0.00m to 30.00m	1	30.00	6.60 + 7.30 2	0.20	41.70			
	Ch: 30.00m to 60.00m	1	30.00	7.30 + 7.10 2	0.20	43.20			
	Ch: 60.00m to 90.00m	1	30.00	7.10 + 7.00 2	0.20	42.30			

ಕೆಫೆ
ಫಾಕ್ಟರಿ
ಸಹಾಯಕ ನಿರ್ದೇಶಕರ ಅಧೀನದಲ್ಲಿ
ಯಂತ್ರಾಲಯದ ಮೇಲ್ವಿಚಾರಣೆ.
ದಿನ 10.08.2019

Contractor
G. S. P. & Co.
Consultant
ESS BUILDERS

Asst. Engineer
B. S. M.

Asst. Exec. Engineer

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch: 90.00m to 120.00m	1	30.00	7.00 + 7.15 2	0.20	42.45			
	Ch: 120.00m to 139.50m	1	19.50	7.15 + 7.10 2	0.20	27.79			
	Sai Nagara 2nd Phase								
	10th Cross Rd								
	Ch: 0.00m to 30.00m	1	30.00	6.40 + 6.50 2	0.20	38.70			
	Ch: 30.00m to 39.40m	1	9.40	6.50 + 6.20 2	0.20	11.94			
	Ch: 39.40m to 46.00m	1	6.60	5.30 + 5.30 2	0.20	7.08			
	Ch: 46.00m to 76.00m	1	30.00	6.30 + 6.35 2	0.20	37.95			
	Ch: 76.00m to 106.00m	1	30.00	6.35 + 6.15 2	0.20	37.50			
	Ch: 106.00m to 114.80m	1	8.80	6.15 + 6.20 2	0.20	10.87			
	11th Cross Rd								
	Ch: 0.00m to 30.00m	1	30.00	5.20 + 5.60 2	0.20	32.40			
	Ch: 30.00m to 60.00m	1	30.00	5.60 + 5.70 2	0.20	33.90			
	Ch: 60.00m to 90.00m	1	30.00	5.70 + 5.90 2	0.20	34.80			
	Ch: 90.00m to 120.00m	1	30.00	5.90 + 6.80 2	0.20	38.10			
	Ch: 120.00m to 127.00m	1	7.00	6.80 + 6.90 2	0.20	9.59			
	1st Cross Rd								
	Ch: 0.00m to 30.00m	1	30.00	11.60 + 11.70 2	0.20	69.90			
	Ch: 30.00m to 32.00m	1	2.00	11.70 + 11.70 2	0.20	4.68			
	2nd Cross Rd								
	Ch: 0.00m to 30.00m	1	30.00	6.90 + 6.80 2	0.20	41.10			
	Ch: 30.00m to 58.00m	1	28.00	6.80 + 6.90 2	0.20	38.36			
	Avalkya Layout								
	1st Cross Rd								
	Ch: 0.00m to 21.00m	1	21.00	7.10 + 7.10 2	0.20	29.82			

Contractor

Consultant

Asst. Engineer

Asst. Exec. Engineer

Item No	Description of Item	No	Length	Breadth			Depth	Qty	Unit	Rate	Amount
	Cross Rd-9										
	Ch: 0.00m to 30.00m	1	30.00	6.80	+	6.90	0.20	41.10			
				2							
	Ch: 30.00m to 40.00m	1	10.00	6.90	+	7.00	0.20	13.90			
				2							
	Man Hole Deduction	-25	1.20	1.10			0.20	-6.60			
Present Qty								2795.61	Cum	2021.29	5650741.57
SUB TOTAL										71661012.02	
GST 12%										8599321.44	
GRAND TOTAL										80260333.46	



[Signature]
Asst. Engineer

Asst. Exec. Engineer